

TOTAL	METRES	SPITS	DIGS	pit clean	extra labour	excavator hire
	1074	36	11	4	\$3720	\$600

Sheet	location	Metres	Spits	Digs	Additional labour hrs	notes
323-326		285	6	2		bockage at several location dig & spit to clear
347		0	0	0	4 men 1xhr	4 men 1 hourunroll 70m 576f pul30m across rd to another bit & roll access cable up in other pit
calista ave & marlow		0	0	0	pit clean	
257-259		120	4	2	2 men 6x hrs excavator	2x employees labour 6 hrs x3 = 18 hours x\$35 = 630. hire of excavotor \$600
410-412		154	4	1	pit clean	
276		16	2	0	2HR	spent 2 hrs using spit to clear blockage between these 2 pits
266,267,268,269	291-294	193	2	0	10HRS	vac trailer used. Blockage under concrete drive way of bgc 3 men 10hrs
CNR CLONTARF & HAMPTON RD		160	2	0		spit to flush duct
mms-01	315-317	71	2	1	2 pit clean	blockages prevent cable being hauled. Spit and dig used to clear
mms-01	mh rd	0	8	3		blockages prevent cable being hauled. Spit and dig used to clear
mss-02		75	6	2		blockages prevent cable being hauled. Spit and dig used to clear
		1074	36	11	4 pit cleans	4x pit cean out x \$120 =480
					1 x excavator hire	additional laour hours below

ADDITIONAL LABOUR HOURS						
			labour hrs	team members		
347		0	4	4	4x 4 hrs x \$60 = \$960	additional hours spent unrolling 70m of 576f cable- pulled 30m across the rd to another pit & left the excesss cable rolled up in other pit
276		16	2	2	2x 2hrs x \$60 = \$240	extra 2 hours spent flushing trying to clear blockage between these 2 pits
266,267,268,269	291-294	193	10	3	3x 10hrs x \$60 = \$1800	additional hours spent digging under concrete driveway of bgc with the vac trailer
257-259		120	6	2	2x 6hrs x \$60 = \$720	addiotnal hours spent clearing blockage with spit & excavator to avoid new build
	TOTAL		22		\$3,720	